COMPLETION REPORT

1. Name of work : **Preparation of Detailed Project Report (DPR) including Estimates, Survey & Preparation of drawings for 6 works in Ward no 16, 17 & 129 of RR Nagar Constituency, Rajarajeshwarinagar Division, Bangalore**

2. Sanctioned Estimate No. & Dt : CE/RRN/TE/827/18-19 Dt:-5/3/2019.

3. Head of Account which is chargeable : 3461.

4. Work order no. & Dt : **EE/RRND/WO/000030/2018-2019 Dated : 28-11-2018**
Change of work: WO no : EE/RRND/PR/600/2018-2019Dated : 08-03-2019

5. Name of Contractor : **M/S. ACS DESIGN CONSULTING PVT.LTD**

6a. Time stipulated for completion of work : 22/7/2020.

b. Delay in execution of work :

7. Measurement record in : M.B. No : 1592

8. Check measurement of the Asst. : M.B. No 1592 Page No : 159154

Asst. Exe. / Exe. Eng : Page No : 159155

9. Name of the office / official In charge of the work :

10. a) Asst. Engineer : Dinesh Kumar. B.K

b) Asst. Exe. Engineer : Dinesh Kumar. B.K
Dinesh Kumar. B.K

Sanctioned estimate amount	Amount claims as per actuals vide as per bills	DIFFERENCE	
		Excess	Saving
2400.00 lacks	22.94 lacks	—	—

1) Certified that the above work has been completed within the stipulated time noted in work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with Specification as embodied in the agreement.

B.K

ASST. ENGINEER

B.K

ASST.EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Executive Engineer (Project)
Bruhat Bangalore Mahanagar Palike
Rajarajeshwari Nagar Zone

ACCOUNT SUPTD. (

Scanned with CamScanner